BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of RCC drain at Kenchenahalli and Nagenahalli layout ISRO layout Harohalli and surrounding areas in chowdeshwari ward no -02 of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**KRIDL**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	29-11-2020
6	Date of Completion:	20/8/2020
7	Measurment Recorded	20/8/2020
	M.B No	4949
	Page No	494801 to 494810
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Rajanikantha Mali
	2) Asst. Engineer	CHANDRA KANTHA RATU-P-A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE